Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

EBR/O-33/15-16

EXTENSION OF TIME PROPOSAL

1	Name of work	Road Development and concrete road works at Kempapuragara Ward No-11.
2	Amount of Work Portion	20-00 Lakhs
3	Estimated Cost	20-00 Lakhs
4	Name of contractor	N. Keerthi
5	Agreement No.	56/2015-16, Dt: 29/04/15
6	No. and date under which work order issued	56/2015-16, Dt: 29/04/15
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	27-6-2015
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	50 %
12	Work carried out during 1st extension	50 %
13	Work carried out during 2nd extension	
14	Time now applied for	
15	Date of recommending time limit applied for	179 Days
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB Work has been taken on
22	Remarks of the EE with the daily rate of penalty proposed	week Spot. Penalty has Do
23	Remarks of the CE with the daily rate of penalty proposed	Imposed.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone
Jhath Bangalore Mahanagara
Bangalore 92